

COLORADO RIVER RECOVERY PROGRAM
FY 99 ANNUAL PROJECT REPORT

RECOVERY PROGRAM
PROJECT NUMBER: 11

- I. Project Title: Grand Valley Project Water Management
- II. Principal Investigator(s): Brent Uilenberg
Bureau of Reclamation
2764 Compass Drive, Suite 106
Grand Junction, CO 81506
(970) 248-0641, FAX (970) 248-0601
builenberg@uc.usbr.gov
- III. Project Summary: Through canal system modification and the corresponding management options, develop a water supply alternative for the 15-Mile Reach of the Colorado River.
- IV. Study Schedule: Project started with non-Recovery Program funds in 1992. Construction is scheduled for completion in FY2002.
- V. Relationship to RIPRAP: Colorado River Action Plan: Mainstem I.A.3.c.(3)(f)
- VI. Accomplishment of FY 99 Tasks and Deliverables, Discussion of Initial Findings and Shortcomings: Continued to work on preconstruction activities leading to construction. Construction on hold pending completion of 15-Mile Reach Programmatic Biological Opinion (PBO)
- VII. Recommendations: None
- VIII. Project Status: Upon completion of the PBO Reclamation will start construction. Reclamation will attempt to accelerate construction the schedule to make up for delays in the PBO.
- IX. FY 99 Budget Status
- A. Funds Provided: \$79,294
 - B. Funds Expended: \$79,294
 - C. Difference: Other funds for the project were reprogrammed during the year.
 - D. Percent of the FY 99 work completed, and projected costs to complete: No construction was completed.
 - E. Recovery Program funds spent for publication charges: None
- X. Status of Data Submission (Where applicable):
- XI. Signed: Robert Norman 12/3/99
Principal Investigator Date