

COLORADO RIVER RECOVERY PROGRAM  
FY 2001 ANNUAL PROJECT REPORT

RECOVERY PROGRAM  
PROJECT NUMBER: 11

- I. Project Title: Grand Valley Project Water Management
- II. Principal Investigator(s): Bob Norman  
Bureau of Reclamation  
2764 Compass Drive, Suite 106  
Grand Junction, CO 81506  
(970) 248-0634, FAX (970) 248-0601  
rnorman@uc.usbr.gov
- III. Project Summary: Through canal system modification and the corresponding management options, develop a water supply alternative for the 15-Mile Reach of the Colorado River.
- IV. Study Schedule: Project started with non-Recovery Program funds in 1992. Construction is scheduled for completion in FY2004.
- V. Relationship to RIPRAP: Colorado River Action Plan: Mainstem I.A.3.c.(3)(f)
- VI. Accomplishment of FY 01 Tasks and Deliverables, Discussion of Initial Findings and Shortcomings: Construction was completed on the check structures. Contract and construction was completed on the Palisade Pipeline. Preliminary work on the Canal automation system was completed. Radio tests were run, equipment enclosures were built and installed at all 21 canal sites and a flow measurement device was installed in the canal. Negotiations for the use of Highline Reservoir are on-going.
- VII. Recommendations: None
- VIII. Project Status: Need to complete funding arrangement so that funds can be transferred to the Grand Valley Water Users Association to start construction of the canal automation system. Working on a lease for the use of Highline reservoir.
- IX. FY 01 Budget Status
- A. Funds Provided:
- |                                |                   |
|--------------------------------|-------------------|
| Palisade Pipeline Construction | \$673,949         |
| Check structures               | 539,013           |
| Canal Automation               | \$62,120          |
| Total                          | <hr/> \$1,275,082 |
- B. Funds Expended: \$1,275,082
- C. Difference:

- D. Percent of the FY 01 work completed, and projected costs to complete: Contract was awarded and is proceeding on schedule.
- E. Recovery Program funds spent for publication charges: None

X. Status of Data Submission (Where applicable):

XI. Signed: Robert Norman 1/23/02  
Principal Investigator Date